ACCELERATED BRIDGE CONSTRUCTION METHODS FOR BRIDGE 1-438

NICHOLAS DEAN, P.E. DELDOT BRIDGE DESIGN









DESIGN & CONSTRUCTION

- In-House Design
- PRECAST ELEMENT FABRICATION
 - OLDCASTLE PRECAST:
 - ABUTMENTS & WINGWALLS
 - PRECAST SYSTEMS, INC.:
 - Prestressed Piles & Adjacent Box Beams
 - ZACK EXCAVATING, INC.:
 - METAL BRIDGE RAIL
- Ultra-High Performance Concrete
 - LAFARGE
- Construction
 - ZACK EXCAVATING, INC.
 - Work Completed In September 2017












EXISTING SITE CONDITIONS

- N463 Blackbird Station Road, Townsend, DE
 - A.A.D.T.: 1,700 VEHICLES
 - DESIGN SPEED: 40 MPH
 - HORIZONTAL & VERTICAL CURVE
- BRIDGE 1-438
 - (2) 7'-0" HIGH X 10'-8" WIDE CORRUGATED METAL PIPE ARCH
 - POOR CONDITIONS AT TOP OF SOIL PROFILE





EXISTING SITE CONDITIONS


- N463 Blackbird Station Road, Townsend, DE
 - A.A.D.T.: 1,700 VEHICLES
 - DESIGN SPEED: 40 MPH
 - HORIZONTAL & VERTICAL CURVE
- BRIDGE 1-438
 - (2) 7'-0" HIGH X 10'-8" WIDE CORRUGATED METAL PIPE ARCH
 - POOR CONDITIONS AT TOP OF SOIL PROFILE





REPLACEMENT SOLUTION

- ADJACENT BOX BEAMS (50'-0" SPAN)
- STUB ABUTMENTS & CANTILEVERED WINGWALLS
- Prestressed Concrete Piles






WHY ABC?

- FHWA'S EVERY DAY COUNTS INITIATIVE
- DEPARTMENT COMMITMENT TO INNOVATION
- IDEAL PILOT PROJECT LOCATION







ABC METHODS IMPLEMENTED

- ENTIRELY PRECAST BRIDGE ELEMENTS
 - 1ST IN DELAWARE
- ULTRA HIGH PERFORMANCE CONCRETE (UHPC) IN TRANSVERSE CONNECTIONS
 - 2ND ADJACENT BOX BEAM PROJECT TO UTILIZE UHPC IN DELAWARE
 - Now Deldot Standard Practice
- UHPC OVERLAY
 - 1ST IN DELAWARE & 2ND IN UNITED STATES
- SCHEDULED CONSTRUCTION DURATION: 33 CALENDAR DAYS
 - World's Most High-tech CPM



7 - CLOS & ROADING 0 - EAVOUR FOR PILE 0 - MILL ROAD - EXCLUSTE FOR EAST PILE & SET TEMPLATE - DRIVE SHORTS - SET UP STREPT DIVERSION	ROBELCO I SETUP -MORILIZE CEMAS T HAMMER S SETUP -MEDILITE TODANO -DELIVER PILE -MARK PILE S STAGE	9 - BRIGH TEST PORTER PILE X 1 - SET UP F DE IVE FEST PILE - CONTINUE DRIVING PILE ON EAST SIDE F FINISH - MOVE CRANE TO	10 - SXCHARTE FOR WEST PILE F. MENT TENDATE - DENO BRIGGE - EXCHARGE SAST ABGITMENT - OUT EAST PILES	DRIVE PEST PLE - CONTINUE & FINEM SPILLING PLE ON WEST SIDE - MOVE CRANE BACK - DEMOR HAMMER F	- MOVE TODAND OUT OF THE WAY - STONE ASUTMENTS - PARE RIVER
14 6 ZANA 14 6 ZANA FINISIN RIVER BED PREP INSTALL PI PI 18' RCP + BASIN	15 - medici / 2 = 1	16 - SET ABUTTEN - DRILL & GROUT DOWSLS - SET WING WALLS - BRACE & FORM - CLOSURE POUR ON PILES - CLOSURE POUR ON WIND WALLS	RUBBER EXPAN	- SET BACK WAS	EQUIP.
21 - GRIND SOUNTS - EDDIE TROYER SET FORMS BOY OUT POND FAST REMOVE STREM DIVERSION WARRING	RESTORE BANKS	DOWN HILL	24 - TOP SCIL EDGS S	25 - POUR UHPO OUERLAY UP MILL	26 - STRIP BACK WALL -INSTALL EXR - INSTALL MEMBRANE - BACK FILL ABUTMENTS - DEMOS WIFE - COURT
28 22 24075 - PRE P FOR - PRE P FOR MY INIG PASTE WEST - INSTALL BRIDGE RAIL	29 PAVE BASE FTOF	30 MOTES	31_GUARD RAIL		17



PRECAST PRESTRESSED CONCRETE PILES


- 14" X 14" CONCRETE PILES
 - TEST PILES: (2) 50'-0" LONG
 - PRODUCTION PILES: (10) 45'-0"
- LEAD TIME FOR PILES
 - TEST & PRODUCTION PILES ORDERED AT SAME TIME
 - RESULTED IN WEEKS OF TIME SAVINGS
- PILE TEMPLATE
 - TIGHTER TOLERANCE
 - Precise Locations
- INSTALLATION TIME
 - 2 Consecutive Days
 - 6 Hours per Side







PRECAST ABUTMENT SECTIONS

- (4) PRECAST SECTIONS
 - 23'-0" Long Sections
 - SECTION 1: 28.12 TONS
 - SECTION 2: 23.14 TONS
- MAJOR CHALLENGES
 - ACCOMMODATING SKEW & SUPERELEVATION
 - PRECASTING VOIDS
 - ELEVATIONS & GRADING
- INSTALLATION TIME: ~1 HOUR TOTAL



ABUTMENT SECTION 2 ELEVATION







PRECAST ABUTMENT SECTIONS

- (4) PRECAST SECTIONS
 - 23'-0" Long Sections
 - SECTION 1: 28.12 TONS
 - SECTION 2: 23.14 TONS
- Major Challenges
 - ACCOMMODATING SKEW & SUPERELEVATION
 - PRECASTING VOIDS
 - ELEVATIONS & GRADING
- INSTALLATION TIME: ~1 HOUR TOTAL









ABUTMENT CLOSURE POUR

- CLASS I CONCRETE
 - 4,500 PSI COMPRESSIVE STRENGTH
 - 2% HIGH EARLY STRENGTH ADMIXTURE
- TIMING WAS ESSENTIAL
 - 50% 28-Day Compressive Strength
 - Loaded Abutments within

24-Hours





PRECAST WINGWALL SECTIONS

- (4) PRECAST SECTIONS
 - NORTH SECTIONS
 - 6'-1" WIDE X 6'-2" HIGH
 - 2.82 TONS
 - SOUTH SECTIONS
 - 6'-1" WIDE X 8'-2" HIGH
 - 3.73 TONS
- CANTILEVERED OFF ABUTMENTS
 - No Footer
 - MINIMIZED EXCAVATION
- Installation Time:
 - ~½ DAY SET & PERFORM CLOSURE POUR
 - 2 Days to Pull Formwork








PRECAST ADJACENT BOX BEAMS


- (10) 52'-0" Long 24" x 48" GIRDERS
 - EXTERIOR GIRDERS
 - CALTRANS PRECAST BRIDGE RAIL
 - 16 Prestressing Strands
 - 28.43 Tons
 - INTERIOR GIRDERS
 - 14 Prestressing Strands
 - 19.97 Tons
- INSTALLATION TIME: 1 DAY








- Previous Issues
 - REFLECTIVE LONGITUDINAL CRACKING
 - LEAKING
- New Shear Key Detail
 - DEVELOPED BY FHWA
 - ELIMINATES:
 - GROUTED KEYWAYS
 - WELDED SHEAR CONNECTOR PLATES
 - POST TENSIONED TIE RODS
- Precaster Modified Shear Key Reinforcement
 - SKEWED BARS
 - ELIMINATED 3 BARS





- Previous Issues
 - REFLECTIVE LONGITUDINAL CRACKING
 - LEAKING
- NEW SHEAR KEY DETAIL
 - DEVELOPED BY FHWA
 - ELIMINATES:
 - GROUTED KEYWAYS
 - WELDED SHEAR CONNECTOR PLATES
 - POST TENSIONED TIE RODS
- Precaster Modified Shear Key Reinforcement
 - SKEWED BARS
 - ELIMINATED 3 BARS





- JOINT PREPARATION/FORMWORK
 - RETARDER IN SHEAR KEYS
 - MASTIC USED TO SEAL JOINTS
 - FORMWORK FOR BACKWALL
 - CLEANED JOINTS
 - SATURATED SURFACE DRY (SSD) CONDITION?
- UHPC Pour
 - 22 KSI MINIMUM COMPRESSIVE STRENGTH
 - Issues
 - USED TROUGHS IN LIEU OF BUCKETS
 - MATERIAL YIELD: ~1 C.Y. SHORT
 - REQUIRED VERTICAL COLD JOINT
 - TIME: 2 DAYS





- JOINT PREPARATION/FORMWORK
 - RETARDER IN SHEAR KEYS
 - MASTIC USED TO SEAL JOINTS
 - FORMWORK FOR BACKWALL
 - CLEANED JOINTS
 - SATURATED SURFACE DRY (SSD) CONDITION?
- UHPC Pour
 - 22 KSI MINIMUM COMPRESSIVE STRENGTH
 - Issues
 - USED TROUGHS IN LIEU OF BUCKETS
 - MATERIAL YIELD: ~1 C.Y. SHORT
 - REQUIRED VERTICAL COLD JOINT
 - TIME: 2 DAYS





- JOINT PREPARATION/FORMWORK
 - RETARDER IN SHEAR KEYS
 - MASTIC USED TO SEAL JOINTS
 - FORMWORK FOR BACKWALL
 - CLEANED JOINTS
 - SATURATED SURFACE DRY (SSD) CONDITION?
- UHPC Pour
 - 22 KSI MINIMUM COMPRESSIVE STRENGTH
 - Issues
 - USED TROUGHS IN LIEU OF BUCKETS
 - MATERIAL YIELD: ~1 C.Y. SHORT
 - REQUIRED VERTICAL COLD JOINT
 - TIME: 2 DAYS





- JOINT PREPARATION/FORMWORK
 - RETARDER IN SHEAR KEYS
 - MASTIC USED TO SEAL JOINTS
 - FORMWORK FOR BACKWALL
 - CLEANED JOINTS
 - SATURATED SURFACE DRY (SSD) CONDITION?
- UHPC Pour
 - 22 KSI MINIMUM COMPRESSIVE STRENGTH
 - Issues
 - USED TROUGHS IN LIEU OF BUCKETS
 - MATERIAL YIELD: ~1 C.Y. SHORT
 - REQUIRED VERTICAL COLD JOINT
 - TIME: 2 DAYS





- JOINT PREPARATION/FORMWORK
 - RETARDER IN SHEAR KEYS
 - MASTIC USED TO SEAL JOINTS
 - FORMWORK FOR BACKWALL
 - CLEANED JOINTS
 - SATURATED SURFACE DRY (SSD) CONDITION?
- UHPC Pour
 - 22 KSI MINIMUM COMPRESSIVE STRENGTH
 - Issues
 - USED TROUGHS IN LIEU OF BUCKETS
 - MATERIAL YIELD: ~1 C.Y. SHORT
 - REQUIRED VERTICAL COLD JOINT
 - TIME: 2 DAYS





- JOINT PREPARATION/FORMWORK
 - RETARDER IN SHEAR KEYS
 - MASTIC USED TO SEAL JOINTS
 - FORMWORK FOR BACKWALL
 - CLEANED JOINTS
 - SATURATED SURFACE DRY (SSD) CONDITION?
- UHPC Pour
 - 22 KSI MINIMUM COMPRESSIVE STRENGTH
 - Issues
 - USED TROUGHS IN LIEU OF BUCKETS
 - MATERIAL YIELD: ~1 C.Y. SHORT
 - REQUIRED VERTICAL COLD JOINT
 - TIME: 2 DAYS





- OVERLAY APPLICATION
 - 2ND PROJECT IN UNITED STATES
 - UHPC SYMPOSIUM, DES MOINES, IOWA
- THIXOTROPIC MIX DESIGN
 - STIFFER THAN JOINT MIX
 - ACCOMMODATES 10% SUPERELEVATION
 - 14 KSI MINIMUM COMPRESSIVE STRENGTH
- NATION'S 1ST UHPC OVERLAY SPECIFICATION
 - Input from Lafarge, Iowa DOT, Iowa State University, & FHWA
- FHWA AID DEMONSTRATION GRANT
 - AWARDED \$257,950
 - 2-YEAR INSPECTION/MONITORING PLAN



UHPC Joint Mix (Courtesy of FHWA-HRT-17-096)



UHPC Overlay Mix (Courtesy of FHWA-HRT-17-096)



UHPC OVERLAY - TRIAL

- CONTRACTOR PERFORMED TEST POUR
 - Performed July 20, 2017
 - REPRESENTATIVES FROM FHWA & DELDOT IN ATTENDANCE
 - 20' WIDE X 10' LONG X 1½" THICK SEGMENT
 - APPLIED USING VIBRATORY SCREED







- SURFACE PREPARATION
 - UHPC Joints
 - 14 KSI MINIMUM COMPRESSIVE STRENGTH
 - SURFACE GRIND
 - TOPS OF BEAMS TINED
 - FORMWORK & SCREED GUIDE ASSEMBLED
 - SSD CONDITION USING HOSES









- OVERLAY POUR
 - THICKNESS: 1" TO 31/4"
 - 4.4% SUPERELEVATION
 - POURED IN TWO STAGES
 - INSTALLATION TIME:
 - 2 Days
 - 2 Hours per Side
- CONCERNS
 - MATERIAL STIFFNESS
 - WORKABILITY
 - SHRINKAGE CRACKS





- OVERLAY POUR
 - THICKNESS: 1" TO 31/4"
 - 4.4% SUPERELEVATION
 - POURED IN TWO STAGES
 - INSTALLATION TIME:
 - 2 DAYS
 - 2 Hours per Side
- CONCERNS
 - MATERIAL STIFFNESS
 - WORKABILITY
 - SHRINKAGE CRACKS





- OVERLAY POUR
 - THICKNESS: 1" TO 31/4"
 - 4.4% SUPERELEVATION
 - POURED IN TWO STAGES
 - INSTALLATION TIME:
 - 2 Days
 - 2 Hours per Side
- CONCERNS
 - MATERIAL STIFFNESS
 - WORKABILITY
 - SHRINKAGE CRACKS





- OVERLAY POUR
 - THICKNESS: 1" TO 31/4"
 - 4.4% SUPERELEVATION
 - POURED IN TWO STAGES
 - INSTALLATION TIME:
 - 2 Days
 - 2 Hours per Side
- Concerns
 - MATERIAL STIFFNESS
 - WORKABILITY
 - SHRINKAGE CRACKS





- OVERLAY POUR
 - THICKNESS: 1" TO 31/4"
 - 4.4% SUPERELEVATION
 - POURED IN TWO STAGES
 - INSTALLATION TIME:
 - 2 Days
 - 2 Hours per Side
- CONCERNS
 - MATERIAL STIFFNESS
 - WORKABILITY
 - SHRINKAGE CRACKS





- PATCHING
 - ATTEMPTED ON FIRST SECTION OF POUR
 - 1/4" TO 1/2" DEPTH
 - Performed 2ND Day of Pour
- GRINDING
 - 2-3 PASSES
 - 1/8" TO 1/4" REMOVED
 - REMOVED SURFACE CRACKS
 - EXPOSED FIBERS





- PATCHING
 - ATTEMPTED ON FIRST SECTION OF POUR
 - 1/4" TO 1/2" DEPTH
 - Performed 2ND Day of Pour
- GRINDING
 - 2-3 PASSES
 - 1/8" TO 1/4" REMOVED
 - REMOVED SURFACE CRACKS
 - EXPOSED FIBERS





- PATCHING
 - ATTEMPTED ON FIRST SECTION OF POUR
 - 1/4" TO 1/2" DEPTH
 - Performed 2ND Day of Pour
- GRINDING
 - 2-3 PASSES
 - 1/8" TO 1/4" REMOVED
 - REMOVED SURFACE CRACKS
 - EXPOSED FIBERS





- PATCHING
 - ATTEMPTED ON FIRST SECTION OF POUR
 - 1/4" TO 1/2" DEPTH
 - PERFORMED 2ND DAY OF POUR
- GRINDING
 - 2-3 PASSES
 - 1/8" TO 1/4" REMOVED
 - REMOVED SURFACE CRACKS
 - EXPOSED FIBERS





- PATCHING
 - ATTEMPTED ON FIRST SECTION OF POUR
 - 1/4" TO 1/2" DEPTH
 - PERFORMED 2ND DAY OF POUR
- GRINDING
 - 2-3 PASSES
 - 1/8" TO 1/4" REMOVED
 - REMOVED SURFACE CRACKS
 - EXPOSED FIBERS





- PATCHING
 - ATTEMPTED ON FIRST SECTION OF POUR
 - 1/4" TO 1/2" DEPTH
 - Performed 2ND Day of Pour
- GRINDING
 - 2-3 PASSES
 - 1/8" TO 1/4" REMOVED
 - REMOVED SURFACE CRACKS
 - EXPOSED FIBERS





- PATCHING
 - ATTEMPTED ON FIRST SECTION OF POUR
 - 1/4" TO 1/2" DEPTH
 - Performed 2ND Day of Pour
- GRINDING
 - 2-3 PASSES
 - 1/8" TO 1/4" REMOVED
 - REMOVED SURFACE CRACKS
 - EXPOSED FIBERS







- PATCHING
 - ATTEMPTED ON FIRST SECTION OF POUR
 - 1/4" TO 1/2" DEPTH
 - PERFORMED 2ND DAY OF POUR
- GRINDING
 - 2-3 Passes
 - 1/8" TO 1/4" REMOVED
 - REMOVED SURFACE CRACKS
 - EXPOSED FIBERS






COST & TIMING COMPARISON








COST BREAKDOWN





LESSONS LEARNED

- COMMUNICATION
 - Precaster & Designer
 - CONTRACTOR & DEPARTMENT
- PRECAST ELEMENTS
 - LEVEL OF DETAIL
 - CONNECTIONS & TOLERANCES
- UHPC JOINT
 - CARE WITH FORMWORK
 - Pressure head system
- UHPC OVERLAY
 - MATERIAL/CONSISTENCY ASSESSMENT
 - FUTURE APPLICATIONS
 - REHABILITATIONS AND HIGH VOLUME ROADS
- FUTURE PROJECTS
 - CAN WE CONDENSE SCHEDULE FURTHER?
 - INCENTIVES/DISINCENTIVES





QUESTIONS?



