



SLIDE IN BRIDGE CONSTRUCTION (SIBC) FROM THE CONTRACTOR/CONSTRUCTION PERSPECTIVE

March 6, 2014; 11:00am MST





SIBC Webinar Series

- Owner/Policy Maker Perspective
 - November 2013 (complete)
 - 2nd session scheduled later in year
- Engineer/Designer Perspective
 - January 2014 (complete)
 - 2nd session: April 3, 2014
 - 3rd session scheduled later in year
- Contractor/Constructor Perspective
 - March 2014 (today's webinar)
 - 2nd and 3rd sessions scheduled later in year





Webinar Agenda


- National Update (~2 min.)
- ➤ Featured Presentation: Contractor/Construction Perspective (~30 min.)
 - Mike Monroe, Kiewit Infrastructure Co., Denver, CO
- ➤ Questions & Answers (~15 min.)
- Next Steps (~3 min.)





National Update

- > FHWA SIBC website operational
 - http://www.fhwa.dot.gov/construction/sibc/
 - SIBC Implementation Guide now available
- Technical Services Support Center (TSSC)
 - http://www.fhwa.dot.gov/construction/tssc/sibc/ask.cfm
 - Instructor-based training available in May 2014







ROCKY FORD, COLORADO BRIDGE SLIDES

Mike Monroe

Kiewit Infrastructure Co.







Presentation Outline

- Project overview
- Decision
- Construction methods
- Delivery method
- Lessons Learned





Project Overview


- > \$5,052,038 CM/GC contract
- > \$112,000 Pre-construction contract
- > Pre-Construction Team: CDOT, Jacobs, & Kiewit
- > Two bridges on Hwy 266 and one bridge on Hwy 71
- Project goals
- Design constraints







Project Overview







Project Overview





Project Overview – Video



https://vihttps://vimeo.com/61848742meo.com/61848742




Decision

- Project at 30% design when Kiewit selected under CM/GC contract
- Test project for slide method
- CDOT goal: test innovation; reason for one slide and one roll
- Kiewit heavily involved in decisions on the slide methods






Slide / Roll - Concept







Slide / Roll – As Implemented







- Concrete box girders
- > Length 87'
- Width 39'
- Weight 540 TN
- > 4 EA 100 TN lifting jacks per abutment
- > 2 EA 64 TN hollow cylinder double acting jacks

































- Steel girders
- > Length 53'
- > Width 39'
- Weight 210 TN
- > PTFE slide plates and bearings
- > 2 EA 50 TN 20" stroke jacks




























Schedule - Fri-Sun (1/11-13/2013)





Delivery Methods

- Contract model
- > Early contractor and designer involvement is key
 - Cost control
 - Means and methods evaluation
 - Self-performance vs. hiring subs
 - Identification of long lead time materials





Lessons Learned

- Early contractor involvement
- > KISS principle
- Modular components
- Schedule constraints
 - Fast tracked schedule on experimental project
 - New techniques require more time
- New methods require commitment from entire org.







QUESTION & ANSWER PERIOD

Kevin Thompson, URS Moderator (~15 minutes)



Q&A Panel

- Kevin Thompson, P.E., URS Corporation 916.993.7638, kevin.thompson@urs.com
- ➤ Mike Monroe, Kiewit Infrastructure Co. 303.797.9330, mike.monroe@kiewit.com
- ➤ Jeffrey Dobmeier, P.E., S.E., Jacobs Engineering 303.820.4892, jeffrey.dobmeier@jacobs.com
- Michael Arens, P.E., S.E., Michael Baker Jr., Inc. 801.352.5981, <u>marens@mbakercorp.com</u>
- Travis Boone, P.E., URS Corporation 303.740.2671, <u>travis.boone@urs.com</u>





NEXT STEPS

Kevin Thompson, URS (~3 minutes)



Websites/Resources

- > SIBC Webinar Training Project Website
 - www.slideinbridgeconstruction.com
 - Webinar registration, a recording of today's webinar, presentation slides, video, and Q&A results will be posted within 10 business days
- FHWA SIBC Website
 - http://www.fhwa.dot.gov/construction/sibc/
 - SIBC Implementation Guide now available
 - Many other resources, case studies, etc. also available





FHWA SIBC Technical Services Support Center (TSSC)

- Request personal, professional answers to questions via TSSC
- Download topical resources
- Learn about instructor-based training courses (available beginning May 2014)

www.fhwa.dot.gov/construction/sibc/

or

search "FHWA slide"





Future SIBC Training

- Engineer/Designer Perspective
 - 2nd Session: April 3, 2014, Jeff Dobmeier, Jacobs Eng.
- Contractor/Construction Perspective
 - 2nd Session: Tentatively set for May 2014
- Owner/Policy Maker Perspective
 - 2nd Session: Tentatively set for June 2014
- Web-based training modules available in spring 2014

SPECIAL NOTICE: Next FIU ABC Center Webinar "Wisconsin DOT's Rawson Avenue Bridge Replacement using Precast Elements and Systems"

Thursday, March 20, 2014 (1:00 – 2:00 p.m. Eastern)







THANK YOU FOR YOUR PARTICIPATION!

For issues or questions regarding this training or the www.slideinbridgeconstruction.com website, please e-mail sibc@urs.com