# CMDOT HR

ABC of Detroit's Network Tied Arch using SPMTs

May 18th, 2023



**I-94 MODERNIZATION PROJECT** 

#### **Presentation Agenda**



- Welcome & Introductions
- Site Constraints
- Bridge Design
- ABC Alternatives
- Bridge Construction Engineering
- Bridge Move
- Q&A



Project Location – Detroit, Michigan



#### Welcome and Introductions





Mike LaViolette, PE, P.Eng. National Bridge Practice Leader

FX

John Belcher, PE Statewide Bridge Construction Engineer



3



Matt Longfield, PE, SE Michigan Bridge Section Manager



I-94 Modernization Project


# Concept Inception & Background



#### Arch Bridge Concept Inception




- MDOT's Advance Bridge Program Goals:
  - Replace 8 bridges in poor condition in advance of the full corridor construction.
  - Evaluate the feasibility of using Accelerated Bridge Construction (ABC) methods
  - Construct a signature structure in the corridor





#### Arch Bridge Concept Inception

- I-94 and 2<sup>nd</sup> Ave. Project Goals:
  - Minimize impact to I-94 traffic
  - Minimize throw-away work
- Community Connector:
  - WSU campus
  - Significant stakeholder involvement
  - Bicycle and pedestrian access
  - Aesthetics and green space
  - Lighting is a key element







## Why Did MDOT Choose Tied Arch Design?



- This design provides flexibility:
  - Eliminates a center pier in the median and a relocated future pier
  - Accommodates the new freeway design and future construction
  - Shallow structure depth reduces profile grade increase on 2<sup>nd</sup> Avenue
  - Self-propelled modular transporters (SPMTs) and launching can be used





I-94 Modernization Project

# **Bridge Design**



# Site Constraints and Staging Area



 $\bigwedge^{\tt N}$ 





# I-94 Viewpoint at Second Avenue








#### I-94 Full Closure Detour Route





## Second Avenue Bridge – Network Tied Arch








Framing Plan







#### Skewed 18 degrees and asymmetrical vertical curve


## Skewed? Vertical Curve? We do that all the time ....

- Geometry
  - Variable floorbeam dimensions
- ABC Construction
  - Each corner at different elevation as skeleton is lifted and launched
- Aesthetics
  - Lateral bracing between arch ribs gives a warped appearance




Naruse Okumatsushima Bridge, Japan





#### Second Avenue Bridge Size Comparison



Span 245', Width 96'-6", Skew 18 degrees



FSS

INTERSTATE

9

# Second Avenue Bridge – Network Tied Arch







#### Network Arch Advantages




- Clear span does not require proposed pier construction affecting traffic on I-94
- Network arch is more efficient than traditional tied arch structure
- Inclined hangers greatly reduce arch rib moment and shear forces
- Increased stiffness vs. vertical hangers
  - Dead and live load deflections approx. 1/10 of vertical hanger systems
- Increased Redundancy



#### Arch Rib Details













FSS

# Hangers



- 3 1/8" dia. ASTM A586 Structural Strand
- Class A Coating Inner Wires
- Class C Coating Outer Wires












#### **Concrete and Post-Tensioning Details**

- Tie Girders (f'c = 8 ksi):
  - 12 19 strand tendons (0.6" dia.)
- End Diaphragms (f'c = 6.5 ksi):
  - 11 19 strand tendons (0.6" dia.)
- Knuckle Base Plate:
  - 20 1 3/8" Grade 150 PT Bars









I-94 Modernization Project

# **Construction Engineering**



FSS

#### **ABC Alternatives Considered**



- Offsite full assembly and SPMT move
- Offsite skeleton assembly and SPMT move
- Arch rib panel construction







#### ABC Alternative Chosen

- The bridge skeleton was assembled in a Wayne State University parking lot 500 feet from final location.
- The bridge foundation and abutment walls were constructed simultaneously – reducing impacts on I-94 traffic.









#### Industry Outreach During Structure Study Phase



- Series of confidential, one-on-one meetings with individual heavylift contractors
- Identify feasible bridge move methods
- Establish basis of design


















BARNHART


#### Assumed Erection Analysis



- Design phase assumed an erection sequence based on industry outreach
  - SPMT's located inboard of knuckles
  - Handoff to SPMT's for I-94 launch
  - Temporary end diaphragms
  - Used to approximate locked-in construction stresses
  - Drove permanent structure geometry
- Special provision requiring contractor to furnish analysis and erection plan consistent with means and methods







#### **Proposed Erection Analysis**



- SPMT's located under each knuckle along CL Bearing
- End diaphragms poured prior to move
- Skidding system to transfer bridge to SPMT's on I-94
- Erection plans and calculations totaled nearly 1,700 pages





#### Analysis Reviewers

- Many sets of eyes utilized to review erection and move analysis
  - Engineer of Record
  - MDOT construction and materials staff
  - Independent Peer Review Engineer
- Collaborative effort with Erection Engineer to reduce risk and resolve concerns
- Collective team effort invaluable to success of project



Branch Manager

Assistant


Branch Manager



FSS

## **Finite Element Modeling**

- Total of three independent models and calculations developed
  - Erection Engineer
  - Engineer of Record
  - Independent Peer Review
    Engineer
- Regular team meetings to discuss findings throughout project
- Concurrence between models
  obtained prior to acceptance





#### **Bridge Move Preparation**

- Document developed with:
  - Move Procedure
  - Schedule
  - Safety Procedures
  - Communication Plan / Contact Info
  - Equipment
  - Drawings
  - SPMT Calculations
  - Monitoring Plan
  - Crowd Control Plan
- Pre-move meeting one month prior with stakeholders and Contractor








#### Value Engineering Concept (Proposed)

- Alternative ABC concept to build superstructure in-place with spliced, precast tie girder segments
- Full freeway closures comparable to SPMT concept
- Ultimately not accepted due to substantial re-design of superstructure
- Outside the box thinking valuable to ABC projects




30



## Bridge Monitoring During Move

INTERSTATE 94

- Combination of robotic total station survey and electrified wires
- Structure movement limits established with adjust/stop values
  - Bridge designed to accommodate 3" out-of-plane movement at any corner
  - 2" limit used in field to make adjustments
- Communication plan with Erection Engineer and Contractor in-place throughout move









I-94 Modernization Project


# **Bridge Construction & Move**



FC

# Hanger Adjustments/Verifications (July 6th & 7th, 2022)







# Heavy Movers Arrive (July 6th-8th, 2022)







# Initial Lift and Temp Support Removal (July 14th, 2022)







FSS

# Initial Lift and Temp Support Removal (July 14th, 2022)







#### Initial Lift and Temp Support Removal (July 14th, 2022)







Azobe or Ekki wood (Africa)



#### Initial Lift and Temp Support Removal (July 14th, 2022)







#### Prep Sole Plates and Mobilize SPMTs (July 15th, 2022)










#### Prep Sole Plates and Mobilize SPMTs (July 15th, 2022)







# Loading SPMTs (July 16th, 2022)







and STRUCT

# Final Preparation for Move (July 18th, 2022)







#### Final Preparation for Move (July 18th, 2022)



- Monitoring System:
  - Wires
  - Prisms
  - Total Station








# First Move (July 19th, 2022)












#### First Move (July 19th, 2022)





# First Move (July 19th, 2022)








# The Handoff (July 23rd, 2022)









# The Handoff (July 23rd, 2022)







# Crossing I-94 (July 24th, 2022)







#### Crossing I-94 (July 24th, 2022)







FSS

# Transfer to Abutments (July 25th, 2022)







# Transfer to Abutments (July 25th, 2022)







# Remove SPMTs and Begin Lowering (July 26th, 2022)








#### Remove SPMTs and Begin Lowering (July 26th, 2022)







# Lowering to Bearings (July 27th, 2022)







# Lowering to Bearings (July 27th, 2022)









# Lowering to Bearings (July 27th, 2022)








# Welding the Bearings (July 28th, 2022)







#### Key to Success









# End Diaphragm Signing







# Timelapse Video of Bridge Move







I-94 Modernization Project

# Conclusions



FSS

#### Conclusions and Lessons Learned



F)5

- ABC projects especially for a complex bridge can be done using D/B/B but might be a better fit for alternative delivery such as CMGC
- Constructing a mock-up of complex components provides opportunity to address challenges prior to work on permanent structure
- Independent peer review of complex bridge designs is invaluable
- Collaboration between MDOT, design team and contractor remain key to successful project



#### Conclusions







#### Conclusions









I-94 Modernization Project

# **Q & A Session**



FJ