





ABC-UTC 2023 In-Depth Web Training Module 5

9-12-2023

Owner: UDOT

Designer: Michael Baker International

Contractor: Granite Construction - CM/GC

Presenters:

Michael S. Arens, P.E.

Michael P. Culmo, P.E.

Project Location









Riverdale SPUI Bridge

Project Goals



- Increase Interchange Capacity using a Single Point Urban Interchange (SPUI)
- Replace Deteriorating Bridge
- Accelerate Construction to Finish in One Construction Season




Implement ABC To Minimize Traffic
 Impacts and Construction Time

Existing Conditions



- Cast-in-Place Deck & Girder Bridge
- Some Deck Spalling and Cracking
- Limited Ability to Widen
- New SPUI Structure
 Doubling Deck Area




CMGC Procurement



ABC Benefits

 Allowed Contractor to Develop Concept with Designer

- Designer can Tailor Details to Contractor
- Allowed for Accelerated Project Schedule with Early Material Order




ABC Strategy-Phasing






Construct Oversized Rectangular SPUI Bridge

- Phase I
 - Construct Outside Bridge Quarters
- Phase II
 - Move Traffic to Outside,
 Construct Inside 2 Quarters
- Phase III
 - Tie Phases Together and Open Entire Bridge







ABC Strategy-Substructure Michael Baker





Pre-Fabricated Bridge Elements

- 1. High-Early Strength C.I.P. Footings on Piles
- 2. Precast Abutment Segments
- 3. Precast Bent Columns and Caps
- 4. MSE Wall Panels tying into Abutment




• 42' L x 3' W x 4' H

- Pieces Vertically Match-Cast
- Final Horizontal Joints
 Matched Very Well
- Set on C.I.P. Pile Cap with Shims












Post-Tensioned Abutment

- P-T'd using 13/8" Rods
- Rods Extended with PVC Pipe to Facilitate Installation
- Epoxy Layer Between Sections
- Waterproofing Along Joints
- Elastic Design for Seismic Forces












Post-Tensioned Bent Columns

- P-T'd using 1 3/8" Rods
- Placed on C.I.P. Pile Cap with Shims
- 2 of 6 Rods Terminated in Column Other 4 Continue into Cap
- Octagonal Shape to Facilitate Casting












Post-Tensioned Bent Cap

- Bent Split into 4 Smaller Bents to Accommodate
 Phasing & Installation
- Cast on Site to Avoid Transport
- Continuous P-T Rods to Tie Cap to Columns
- PTFE Sliding Bearings to Isolate Bent from Seismic Forces
 - allow for elastic design of bent







Final Bridge





Final Bridge





Final Bridge





Conclusions



Conclusions / Lessons Learned

- Match Casting Worked Very Well
- Allow for Precast Time Up Front
- Coordinate Accelerated Bridge Construction with Overall Schedule
 - Wall Schedule Interference

ABC-UTC 2023 In-Depth Web Training Module 5

Performance of the Riverdale Road Bridge Substructures

Presented by: Michael P. Culmo, PE Chief Bridge Engineer CHA Consulting, Inc.



September 12, 2023



Utah DOT Lessons Learned

Goal:

 To study the performance of common ABC Details and methods

Repeated on regular intervals to track long-term performance

2009, 2010, 2011, 2013, 2016, 2019, and 2023

Approximately 50 bridges have been studied Riverdale Road Inspections:

2009, 2010, 2011, 2013, 2016, 2019, and 2023



Utah DOT Lessons Learned

ABC Technologies Studied

- SPMT systems
- Lateral slide systems
- Precast concrete decks with various connections
 - Welded tab connections
 - · Longitudinal post-tensioning
 - UHPC
- Substructures
 - Piers
 - Abutments (integral and cantilever)

Utah DOT Lessons Learned

Overview of findings

- Almost all details are fairing very well
- Some details did not function well
 - Details were developed based on engineering judgment
 - There were no design specifications available
- Details that are consistent with the AASHTO LRFD Guide Specifications for ABC perform well
- Issues were uncovered that are not related to ABC
 - Overlays and waterproofing
 - Approach slabs
 - CIP concrete
 - We need to be careful to separate out these issues from ABC Durability

ABC Prefabricated Bridge Substructure Elements

- Precast abutment
- Precast Pier



Precast Pier

- Connected with vertical post-tensioning rods
- Performing well

Precast Pier









Inspection Year: 2013

Inspection Year: 2016

Inspection Year: 2019

Inspection Year: 2023

Precast Abutments

- Connected with vertical post-tensioning rods
- Performing well No issues have been noted



Approach Slab Joints

Approach Slabs



Inspection Year: 2016



Inspection Year: 2019



Inspection Year: 2023

Approach Slab Joints

Approach Slabs



Inspection Year: 2019

Repaired prior to 2023 Inspection

Conclusions

- The Riverdale Road Bridge is a great example of a total precast solution
- This bridge substructures are performing very well
- There are no issues with the substructures
- There are minor issues with the approach slabs This has been addressed
- The service life of this bridge's precast substructure should be equivalent to or greater than a conventional bridge

