Rhode Island DOT Replaces Bridges Over Extended Weekends Using PBES and SPMTs

DAVID W. FISH, P.E. ADMINISTRATOR OF PROJECT MANAGEMENT RI DEPARTMENT OF TRANSPORTATION

WITOLD H. KLOCZKOWSKI, P.E. PROJECT MANAGER COMMONWEALTH ENGINEERS & CONSULTANTS, INC.

EAST SHORE EXPRESSWAY BRIDGE

McCORMICK QUARRY BRIDGE





Opening Remarks Mr. David W. Fish, P.E. Administrator of Project Management RI Department of Transportation





OWNER: RI DEPARTMENT OF TRANSPORTATION



OVERSIGHT: FHWA RI DIVISION



U.S. Department of Transportation Federal Highway Administration

DESIGN CONSULTANT: COMMONWEALTH ENGINEERS & CONSULTANTS, INC



CONTRACTOR: MANAFORT BROTHERS INC.





Manafort Brothers Incorporated



PROJECT LOCATION



BOTH BRIDGES ARE LOCATED IN EAST PROVIDENCE, RHODE ISLAND





PROJECT LOCATION



TRAFFIC DATA: - US ROUTE 6 (WARREN AVE), 19,000 VPD

- EAST SHORE EXPRESSWAY, 38,000 VPD





EXISTING BRIDGES





EAST SHORE EXPRESSWAY BRIDGE:

- CONSTRUCTED IN 1958
- 3 SPAN CONTINUOUS T-BEAM
- ~55' 110' 55' SPANS
- 60 DEG SKEW

McCORMICK QUARRY BRIDGE:

- CONSTRUCTED IN 1958
- 3 SPAN P/C I-GIRDER
- ~37' 69' 35' SPANS
- 40 DEG SKEW



GENERAL BRIDGE CONDITION

EAST SHORE EXPRESSWAY BRIDGE

<u>RATING</u>

TYPE TYPE		Strength RF	Service RF	Str. RL (TONS)	POSTING
	INV	0.05	N/A	N/A	
HL-93	OPER	0.14	N/A	N/A	
H20		0.79	N/A	15.8	14.0
TYPE 3		0.61	N/A	15.3	11.1
TYPE 3S2		0.44	N/A	15.8	7.2
TYPE 3-3		0.43	N/A	17.2	7.4
SU 4		0.53	N/A	14.3	8.9
SU 5		0.43	N/A	13.3	5.8
SU 6		0.37	N/A	12.9	3.5
SU 7		0.32	N/A	12.4	1.1
RI-BP1		0.34	N/A	12.9	2.2
RI-BP2		0.36	N/A	13.5	3.2
RI-BP3		0.21	N/A	11.0	CLOSED
RI-BP4		0.16	N/A	10.4	CLOSED
RI-OP1		0.35	N/A	19.8	4.0
RI-OP2		0.32	N/A	25.6	2.3
RI-OP3		0.28	N/A	31.6	CLOSED

McCORMICK QUARRY BRIDGE

RATING							
VEHICLE TYPE		RF	RL (TONS)	POSTING			
HL-93	INV	0.35	· 'm;				
	OPER	0.45					
H20		0.85	17.0	15.7			
TYPE 3		0.73	18,2	15.3			
TYPE 3S2		0.58	21.0	14,4			
TYPE 3-3		0.58	23.4	16.0			
LTLLM		0.65	25.9	20.0			
SU 4		0.78	21.0	18.5			
SU 5		0.69	21.3	17.2			
SU 6		0.62	21.5	15.8			
SU 7		0.56	21.8	14.3			
RI-BP1		0.48	18.3	9.77			
RI-BP2		0.49	18,4	10.1			
RI-BP3		0.39	20.7	6.73			
RI-BP4		0.43	27.7	12.0			
RI-OP1		0.47	26.6				
RI-OP2		0.51	40.8				
RI-OP3		0.48	54.3				





WHY ABC?

- TWO SEASON, TWO PHASE "CONVENTIONAL" CONSTRUCTION RAISED TRAFFIC CONCERNS FOR THIS MAJOR EXPRESSWAY.
- RIDOT SUCCESSFULLY EMPLOYED SPMT'S FOR A PRIOR CONTRACT.
- PROJECT SITE IS WELL SUITED TO SPMT'S, DUE TO PROXIMITY OF BSA'S AND SHORT TRAVEL PATHS.
- CONSULTED WITH AN SPMT CONTRACTOR. ALL AGREED THE SITE WAS IDEAL.
- CONSULTANT PROPOSED GEOSYNTHETIC REINFORCED SOIL (GRS) ABUTMENTS, TO BE CONSTRUCTED IN ADVANCE OF THE W/E CLOSURE, UNDER THE EXISTING BRIDGE.

 PRECAST CONCRETE SUBSTRUCTURE COMPONENTS HELPED TO SPEED UP THE REPLACEMENT.





NEW BRIDGE CONFIGURATIONS

EAST SHORE EXPRESSWAY BRIDGE





NEW BRIDGE CONFIGURATIONS

McCORMICK QUARRY BRIDGE





NEW BRIDGE CONFIGURATIONS





TRANSVERSE CROSS SECTION SCALE: 1/-0"



TYPICAL GRS DETAIL









SEE "BRIDGE FRAMING PLAN" © CURVED GIRDER - CURVED GIRDER (TYP.) \$16 (SIM., TYP.) -3* (TYP.) 2 3" 3" 3" 3" HAUNCH AREA * + + + + + | + + + + | + + A * * * * DIAPHRAGM TO FOLLOW SLOPE OF ROADWAY ► 4ii 4 4 0000 * * * * 414 8 2% (TYP.) ds to ه ه اله ه + + + + + + + | + + + + | + + 64 W44x262 ¬ 0000 * * * * 44 44 +++++ ×. 2 (2) ½"x12"x38" GUSSET PLATE (1 EA. SIDE OF WEB/CONN. PLATE) (SIM) 718 \ 716 (TYP.)> 516 N %"@ HIGH STRENGTH BOLTS, MIN. "%g"@ HOLES IN DIAPHRAGM WEB (4) 34"x7" BEARING STIFFENERS (2 EA. SIDE) (TYP. BOTH ENDS OF EACH DIAPHRAGM) 1/16 # IN CONNECTION AND GUSSET PLATES (TYP.) %*XFULL HEIGHT BENT CONNECTION 4'-0' PLATE (TYP.) END DIAPHRAGM NOT TO SCALE

SKEW/RACKING ACCOMMODATIONS











TYPICAL FOOTING SEGMENT SIZE = 20'X13'X2', 78,000 LBS. LARGER WALL SEGMENT SIZE = 20'x11'x1'-7", 52,000 LBS.

SHEAR KEY JOINT DETAILS





(P

TOP OF

#5,CONT.

#5@6" BETWEEN GIRDERS

#5 [@6"

PRECAST ELEMENTS & INTEGRAL BACKWALL

INCENTIVES & DISINCENTIVES

EACH BRIDGE WAS ASSIGNED A DISTINCT 80 HOUR EXTENDED WEEKEND INCENTIVE CLOSURE PERIOD, FROM 9PM FRIDAY TO 5AM TUESDAY (CONTINUOUS DAY/NIGHT).

CONTRACT LANGUAGE:

INTERIM COMPLETION TIMES:

Monetary incentives or disincentives will be applied to the following interim completion times according to the terms herein:

- Interim Completion Time 1 (hereafter referred to as "ICT1"): 5:00 a.m. on the Tuesday ending the 80 hour ABC Period associated with East Shore Expressway Bridge No. 475.
- Interim Completion Time 2 (hereafter referred to as "ICT2"): 5:00 a.m. on the Tuesday ending the 80 hour ABC Period associated with McCormick Quarry Bridge No. 476

INCENTIVE AND DISINCENTIVE ASSESSMENT:

Incentive (positive assessment): For each hour that the defined work is completed prior to its associated ICT, the following value will be added to any monies due the Contractor. This incentive will be calculated from the defined ICT to the actual time of completion of the work. The actual time of completion will be rounded back or ahead to the nearest hour based on whether it occurs before or after the half-hour point, respectively. The incentive will be applied separately for each ICT:

- ICT1, East Shore Expressway Bridge No. 475 \$9,000 per hour
- ICT2, McCormick Quarry Bridge No. 476 \$8,000 per hour

Disincentive (negative assessment): Correspondingly, for each hour that the defined work remains incomplete after its associated ICT, the following value will be deducted from any monies due the Contractor. This disincentive will be calculated from the defined ICT to the actual time of completion of the work. The actual time of completion will be rounded back or ahead to the nearest hour based on whether it occurs before or after the half-hour point, respectively. The disincentive will be applied separately for each ICT.



- ICT1, East Shore Expressway Bridge No. 475 \$
- ICT2, McCormick Quarry Bridge No. 476 -

\$9,000 per hour \$8,000 per hour









10.000

1917

STEP 2

11 44 62



1.00

FINAL POSITION



123





ADVANCED GRS CONSTRUCTION MCCORMICK QUARRY BRIDGE (BRIDGE EAST SHORE EXPRESSWAY SIMILAR)

A COMP

CONSTRUCTING GRS ABUTMENTS UNDER THE EXISTING BRIDGE



SUPERSTRUCTURE IN THE BSA EAST SHORE EXPRESSWAY BRIDGE (MCCORMICK QUARRY BRIDGE SIMILAR)





CONSTRUCTION EAST SHORE EXPRESSWAY BRIDGE (MCCORMICK QUARRY BRIDGE SIMILAR)

26

COMPLETED SUPERSTRUCTURE, WITH BARRIERS INCLUDED

CONTRACTOR'S DEMOLITION SUBMITTAL

- Demolition equipment, materials, sequence designed by the Contractor to suit his means and methods.
- Contractor's engineer analyzed the existing bridge members to address their condition, and to accommodate the proposed sequence.
- Bridge ratings were made available to the Contractor.
- Demolition was performed entirely during the 80 hour road closure.









START OF THE W/E ROAD CLOSURE











FINISHING THE APPROACH FILL & WALLS

FINISHING THE APPROACH FILL & WALLS

AFTER THE W/E CLOSURE - NEW STRUCTURE OPEN TO TRAFFIC

START OF THE W/E ROAD CLOSURE

FINISHING THE APPROACH FILL & WALLS

AFTER THE W/E CLOSURE - NEW STRUCTURE OPEN TO TRAFFIC

A PDF OF THIS PRESENTATION, AND WEB-LINKS TO TIME-LAPSE VIDEO'S WILL BE PROVIDED BY FIU

FINAL STRUCTURES

- Contract Type: Design/Bid/Build
- Total Construction Cost
 - Bid = \$12.7 million, to-date = \$11.8 million
- Total Construction Duration = 16 months
- East Shore Expressway Bridge incentive payment = \$0.00
- McCormick Quarry Bridge incentive payment = \$152k = 19hrs x \$8k/hr
- Total Incentive Payments \$152k

McCORMICK QUARRY BRIDGE

EAST SHORE EXPRESSWAY BRIDGE

- Contract Closure = 80 hrs per bridge
- Actual Closure:
 - East Shore Expressway Br = 80hrs
 - McCormick Quarry Bridge = 61 hrs

No traffic gridlock!

Key take-aways:

- Conducted successful public out-reach,
- Weekend move = less traffic and short-lived impacts,
- Lesson learned from 1st bridge construct some of the approach fill and wing walls with wrapped-face system before the SPMT move rather than after,
- Adjustable bearing detail pros/cons.

THANK YOU FOR WATCHING

