

SERVICE LIFE DESIGN GUIDANCE FOR UHPC LINK SLABS

**Quarterly Progress Report
For the period ending February 28, 2021**

Submitted by:

PI - Royce W. Floyd, P.E., S.E., Ph.D.

Co-PI - Jeffery S. Volz, S.E., P.E., Ph.D.

Co-PI - Musharraf Zaman, P.E., Ph.D.

Graduate Students – Stephen Roswurm, Clay Reed, Dip Banik

Undergraduate Student - Jacob Starks

**School of Civil Engineering and Environmental Science
The University of Oklahoma
Norman, OK**



**ACCELERATED BRIDGE CONSTRUCTION
UNIVERSITY TRANSPORTATION CENTER**

Submitted to:

ABC-UTC

Florida International University

Miami, FL

1. Background and Introduction

Design for service life rather than just for strength is becoming more common for bridges. Multiple elements should be considered in a service life design process. One aspect of this design with potential for a large impact is minimizing the number of transverse deck joints, which can be done by using link slabs between bridge spans. Ultra-high performance concrete (UHPC) has proven potential for durable link slab construction that can be completed faster than with conventional concrete, but many designers are not familiar with the full service life potential of UHPC link slabs. This project will build on previous research sponsored by ABC-UTC and others to develop a “Guide for the Design of UHPC Link Slabs” including considerations of deformation, strength, and service life. The project will include a detailed examination of the literature available on UHPC link slabs to synthesize design guidance, including consideration of service life, and compare performance to conventional concrete construction. Data collected as part of previous research sponsored by ABC-UTC and ODOT will be combined with information from the literature to develop recommendations for structural design requirements and service life considerations required for use of both proprietary and non-proprietary UHPC. Experimental testing of link slab durability before and after service level loading will be included to fill perceived gaps in knowledge of link slab durability performance. Finally, cost analysis information will be used to examine alternative construction details. A major objective of this project will be to develop user friendly tools, that will allow use of developed information within the framework developed by SHRP2 R19A for service life design of bridges and to provide educational materials to help practitioners understand how to use those tools

2. Problem Statement

Design for service life rather than just for strength against potential overload and fatigue failure is becoming a more common consideration for bridges (Azizinamini et al., 2013). Building bridges that last longer and extending the life of existing bridges is a critical issue in the United States. Multiple bridge elements should be considered in a service life design process. One aspect of design, and often bridge retrofit, with potential for a large impact is minimizing the number of transverse deck joints. Bridge deterioration can often be traced to poor performance of these deck joints due to failure of the joint seal allowing chloride laden water onto bridge girder ends, bearings, and substructure elements. Using link slabs over the piers allows for eliminating some interior joints and moving expansion joints to the end of the bridge while still maintaining typical bridge behavior. Link slabs allow the simply supported behavior expected for many bridges, yet still transmit deformations and forces to expansion joints and reduce potential penetrations in the bridge deck. Advanced materials, such as ultra-high performance concrete (UHPC) have the potential to further improve the performance of link slabs.

UHPC is a fiber-reinforced cementitious composite with a compressive strength typically in excess of 22 ksi, excellent bond strength with reinforcement and substrate concrete, and a high post-cracking tensile strength. Together, these properties allow for the flexibility and cracking resistance needed for superior link slab performance. UHPC link slabs have great potential to simplify link slab details and substantially improve their durability. UHPC link slabs are specifically relevant to accelerating bridge retrofit in that the short required debonded lengths can significantly reduce the required amount of demolition and the overall time required for the

This project will build on previous research to develop a “Guide for the Design of UHPC Link Slabs” including considerations of deformation, strength, and service life. This study will expand upon research sponsored by the ABC-UTC and others focused on structural behavior of UHPC link slabs and on research sponsored by the Oklahoma Department of Transportation (ODOT) on UHPC for bridge retrofit and holistic design of bridge systems. The proposed project will include a detailed examination of the literature available on UHPC link slabs to synthesize design guidance, including consideration of service life (e.g. Azizinamini et al., 2013). Data collected as part of previous research sponsored by ABC-UTC (Shafei et al. 2018, Floyd et al. 2019) and ODOT (Floyd et al. 2018) will be combined with information from the literature to develop recommendations for structural design requirements and service life considerations required for use of both proprietary and non-proprietary UHPC. Limited experimental testing will be included to fill perceived gaps in knowledge of link slab durability performance. Finally, cost analysis information will be used to examine alternative construction details.

A major objective of this project will be to develop user friendly tools that will allow use of developed information specific to UHPC link slabs within the framework developed by SHRP2 R19A for service life design of bridges and to provide educational materials to help practitioners understand how to use those tools.

4. Description of Research Project Tasks

The following is a description of tasks carried out to date.

Task 1 – Review of Link Slab Research and Practice

The project will include a detailed examination of the literature available on UHPC link slabs to synthesize design guidance, including consideration of service life (e.g. Azizinamini et al., 2013), and how that guidance fits with published guide specifications. Data collected as part of previous research sponsored by ABC-UTC (Shafei et al., 2018; Floyd et al., 2019) and ODOT (Floyd et al., 2018) will be combined with information from the literature to develop recommendations for structural design requirements and considerations required for use of both proprietary and non-proprietary UHPC. Standard practices by states currently using link slabs will be examined by leveraging the connections available through the ABC-UTC with particular emphasis placed on New York DOT, which has successfully used UHPC link slabs for a number of bridges. Typical details used by these states will be presented in the proposed Guide with guidance on application of these details to specific bridges.

An investigation of standard details and completed projects including link slabs and other deck joint types from several states was conducted. States examined include Oklahoma, Texas, Tennessee, Indiana, and New York. Standard drawings for UHPC and conventional link slabs were obtained from New York DOT. The literature review of UHPC link slab research and design was continued.

Task 2 – Identification of Service Life Design Considerations

Bridge configurations appropriate for use of UHPC link slabs for new construction, for repair/retrofit, and with an emphasis on accelerated construction/retrofit will be identified. Failure mechanisms identified from previous research will be considered from both the structural and durability standpoint, and performance will be examined relative to repeated traffic loading causing cracking and fatigue and the resulting freeze-thaw durability and corrosion resistance. A

comparison will be made to the same properties for construction of link slab and continuous spans with conventional concrete.

This task was scheduled to begin in Quarter 2 of the project year and was delayed due to the COVID-19 pandemic. The data collected from various states and the literature was distilled to identify common bridge configurations where link slabs are utilized, constraining conditions precluding the use of link slabs, critical items for design, and factors affecting durability. Bridges appropriate for use with link slabs for both new construction and repair/retrofit were considered.

Task 3 – Cost Analysis

An analysis of the cost and comparison to other possible methods for both construction and retrofit will be conducted including the economic effects of a potential extension of service life. Other potential design details for comparison include link slabs constructed with conventional concrete or other concrete materials, simple spans with a deck construction joint, full depth continuity connections, and elimination of the deck joint without designing the connection as a link slab.

This task was scheduled to begin in Quarter 4 of the project year, but due to delays in laboratory work caused by the COVID-19 pandemic, work on this task was conducted in Quarter 1 and continued in Quarter 2. Cost data for link slabs and other joint types available from state DOT bid records was obtained from Oklahoma, Texas, Tennessee, and New York. Investigation into data from other states was conducted with limited success. Cost comparisons between states for a given joint type and between different joint types for a given state were conducted.

Task 4 – Link Slab Durability Specimen Construction and Preparation

Most of the research on UHPC link slabs has been conducted using available proprietary UHPC mix designs and little research has been conducted on durability of link slabs with potential damage from service level cyclic loads. Two full-scale link slab segments will be constructed, using non-proprietary UHPC. If possible, one specimen will be constructed with conventional concrete for comparison. Formwork and methods developed from the matching funds projects will be utilized for specimen construction. The second link slab with each material will be subjected to 3 million service level load cycles to induce a level of damage to the specimen similar to that expected in the field.

This task was delayed due to lab closures at OU associated with the COVID-19 pandemic. A phased restart of research was begun in May 2020, the students working on this project were not selected to be part of Phase 1. Students working on this task returned to the laboratory in August 2020. Work on other tasks has been shifted to earlier in the project in an attempt to make up the delay.

The test specimen design was completed based on details found from other states and in the literature and to fit with testing equipment available at Fears Structural Engineering Laboratory. Materials required for specimen construction were obtained specimen construction was begun.

Task 5 – Link Slab Durability Testing

Sections will be cut from one non-proprietary UHPC link slab specimen without it being subjected to any loading. The second link slab will then be cut into sections after being subjected

to cyclic loading. Appropriate size sections cut from the link slab segments will be exposed to accelerated corrosion testing to examine the effect of the two different materials and the resulting interface on system durability. One set of composite conventional concrete-UHPC specimens will be exposed to a 5% saline solution ponded around the specimen, which will be connected to a DC power supply to accelerate the reinforcing bar corrosion using methods similar to Wang et al. (2014, 2017) and Abosrra et al. (2011). A stainless steel cathode will be placed in the saline solution and the anode connected to the slab reinforcement. The comparative time required to reach visible corrosion will be documented along with the location and progression of damage for each specimen. Results from previous ABC-UTC projects related to durability of UHPC in general will also be considered to provide a more complete picture of behavior.

This task was scheduled to begin in Quarter 3 of the project year, but is delayed until specimen construction is completed.

Task 6 – Education Module Development

A series of voice annotated PowerPoint presentations and short videos will be developed that will be useful for training design professionals on design of UHPC link slabs including consideration of service life and durability.

This task is scheduled to begin in Quarter 4 of the project year but is delayed until other tasks are completed.

Task 7 – Assembling Reports and “Guide for Design of UHPC Link Slabs”

Quarterly progress reports and a final report in Microsoft Word and ADA compliant Adobe Acrobat pdf will be provided at the end of the project year. A “Guide for Design of UHPC Link Slabs” will be developed incorporating the results of the research. This Guide will include user-friendly tools that will allow use of the research results within the framework developed by SHRP2 R19A for service life design of bridges.

The current report is the fourth quarterly progress report for the project and documents the activities of December 2020, January 2021, and February 2021.

5. Expected Results and Specific Deliverables

This project will develop user friendly tools that will facilitate design of UHPC link slabs within the framework developed by SHRP2 R19A for service life design of bridges. A “Guide for Design of UHPC Link Slabs” and training materials will be produced.

Success of this project would provide a track record that could lead to funding to complete similar work related to other potential design items or retrofits. As new construction methods are implemented and a greater emphasis is placed on service life design, this type of Guide will be needed. The proposed “Guide for Design of UHPC Link Slabs” will provide useful guidance for design and construction of UHPC link slabs, which have great potential for joint elimination in Oklahoma and across the country. The proposed “Guide for Design of UHPC Link Slabs” will be a useful addition to states’ bridge design specifications

6. Schedule

Progress of tasks in this project is shown in the table below.

Item	% Completed
Percentage of Completion of this project to Date	45%

Research Task	2020										2021				
	A	M	J	J	A	S	O	N	D	J	F	M	A	M	
1. Literature and Practice Review	■	■	■	■	■	■	■			■	■				
2. Service Life Considerations				■	■	■	■	■	■	■	■	■			
3. Cost Analysis		■	■	■								■			
4. Specimen Construction								■	■	■	■	■	■	■	
5. Durability Testing												■	■	■	
6. Education Module Development												■	■	■	
7. Assemble Reports		■			■			■			■	■	■	■	
					■										
					■										

■ Work Performed
■ Work to be Performed

7. References

- 1- AASHTO, (2018) LRFD Guide Specifications for Accelerated Bridge Construction, American Association of State Highway and Transportation Officials, Washington, D.C.
- 2- Abosrra, L., Ashour, A. F., and Youseffi, M. (2011) “Corrosion of steel reinforcement in concrete of different compressive strengths,” Construction and Building Materials, 25(10): 3915-3925.
- 3- Azizinamini, A., Power, E. H., Myers, G. F., Ozyildirim, H. C., Kine, E. S., Whitmore, D. W., and Mertz, D. R. (2013) “Design Guide for Bridges for Service Life,” Washington D.C., The National Academies Press.
- 4- Floyd, R. W., Volz, J. S., Funderburg, C. K., McDaniel, A. S., Looney, T., Casey, C., and Coleman, R. “Evaluation of Ultra-High Performance Concrete for use in Bridge Connections and Repair,” Annual Report, Oklahoma Department of Transportation, Oklahoma City, OK.
- 5- Floyd, R., Volz, J. S., and Zaman, M. (2019) “Development of Non-Proprietary UHPC Mix,” Quarterly Report, Accelerated Bridge Construction University Transportation Center, Miami, FL.

- 6- Graybeal, B. (2014) Design and Construction of Field-Cast UHPC Connections, FHWA-HRT-14-084, Federal Highway Administration, McLean, VA.
- 7- Shafei, B., Taylor, P., Phares, B., Dopko, M., Karim, R., Hajilar, S., and Najimi, M. (2018) "Material Design and Structural Configuration of Link Slabs for ABC Applications," Final Report, Accelerated Bridge Construction University Transportation Center, Miami, FL.
- 8- Wang, L., Yi, J., Zhang, J., Jiang, Y., Zhang, X. (2017) "Effect of corrosion-induced crack on the bond between strand and concrete," Construction and Building Materials, 153: 598-606.
- 9- Wang, L., Zhang, X., Zhang, J., Ma, Y., Xiang, Y., Liu, Y. (2014) "Effect of insufficient grouting and strand corrosion on flexural behavior of PC beams," Construction and Building Materials, 53: 213-224.